			0	FFICE OF <b>F</b> IN									
					2023-25 E						-		
WAS	HING	ITON ST	AI	E MAJOR			NAL C	LOSE-0	DUTRE	POR			
				Ju	ine 20	25							
Agency	699 Dia	0.11		:l									
Project Name		-	rt Ste	ilacoom Caso	cade Build	ling Phas	e 3						
OFM Project Number(s)	30000	987											
				Cont	act Inforn	nation							
Name		n Curiale											
Phone Number		64-6729											
Email	<u>KCuria</u>	le@pierce.	ctc.eo	<u>du</u>									
				Projec	t Infor	matio	n						
Ducient Deceminations	This way			o nontion of	the Case	المراجع المراجع							
Project Description: (Include a brief summary of the project and	•	•		•			-		-			•	project chiefly
the programs it supports.)										-	-		cian. The origina
the programs it supports.		•		••	•						•	-	am and renovate
		•	expar	ISION OF THE L	Jental Hy	giene an	u EIVIT p	rograms.	is also ca	led for a	num	ber of smaller	space
	renova	ations.											
Drojost Status	Thom	atal papal r	oplac	omont was a	omplotor	d Tho pr	viact ha	c a faur de	ficioncios	in door	bard	wara at Clasia	rand
Project Status:		-			-		-					ware at Glacie	
(Include scope or budget changes, phase updates, identified project delivery issues,		• •	-					•	•	-		•	to the campus
discussion of critical path for construction and					-								icier Building wil
any potential for project cost overruns or		rom local fu	•	e end of this	biennium	before t	ne tuna	s lapse. Tr	ie college	will nee	a to i	und this rema	ining scope of
claims )	WORK T	rom local fi	unas.										
					Funding								
				A			urces, P	roject Tra	nsfers an	d Amou	nts		
		Expend	diture	es			Curre	nt Plan					
			2023	-25	2023-25	5	2025-2	7					
Phase & Fund Type	Prior	Expended	E	xpended	Rema			Diam					
Predesign	\$		\$			ining		Plan	Future	e Plan		TOTAL	Notes
057 - State Bldg. Const Acct			Ŧ	-	\$	ining -	\$	Plan -	Future \$	e Plan -	\$	TOTAL -	Notes
557 State Diag. Const Acct			+	-	\$	ining -	\$			e Plan -	\$	<b>TOTAL</b> - 0	Notes
XXX - Other State Funding	-		Ŧ	-	\$	ining -	\$			e Plan -	\$	<b>TOTAL</b> - 0 0	Notes
-			+	-	\$	ining -	\$			e Plan -	\$	<b>TOTAL</b> - 0 0 0 0	Notes
XXX - Other State Funding			•	-	\$	ining -	\$			e Plan -	\$	TOTAL - 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Notes
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here		3,188,908	\$	-	\$	-	\$			Plan - -	\$ 	TOTAL - 0 0 0 0 3,188,908	
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here		3,188,908		-		-		-	\$	-		- 0 0 0	Notes
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here	\$	<b>3,188,908</b> 3,188,908		-		-		-	\$	-		- 0 0 0	U98 Bal moved
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Design	\$			-		-		-	\$	-		- 0 0 0 0 <b>3,188,908</b>	U98 Bal moved
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Design 057 - State Bldg. Const Acct	\$			-		-		-	\$	-		- 0 0 0 0 <b>3,188,908</b>	U98 Bal moved
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Design 057 - State Bldg. Const Acct XXX - Other State Funding	\$			-		-		-	\$	-		- 0 0 0 0 <b>3,188,908</b>	U98 Bal moved
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Design 057 - State Bldg. Const Acct XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here	\$			1,709,451	\$	-		-	\$	-		- 0 0 0 0 <b>3,188,908</b>	U98 Bal moved
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Design 057 - State Bldg. Const Acct XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here	\$ \$ \$ \$ 2	3,188,908	\$		\$ \$ \$ 6,0	-	\$	-	\$	-	\$	- 0 0 0 3,188,908 3,188,908 0 0 0	U98 Bal moved to A02
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Design 057 - State Bldg. Const Acct XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Construction	\$ 2 \$ 2	3,188,908 7,432,639	\$	1,709,451	\$ \$ \$ 6,0	-	\$	-	\$	-	\$	- 0 0 0 3,188,908 3,188,908 0 0 0 35,161,092	U98 Bal moved to A02
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Design 057 - State Bldg. Const Acct XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Construction 057 - State Bldg. Const Acct	\$ \$ \$ 2	3,188,908 7,432,639	\$	1,709,451	\$ \$ 6,0 2,	-	\$	-	\$	-	\$	- 0 0 0 3,188,908 3,188,908 0 0 0 35,161,092	U98 Bal moved to A02 A02
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Design 057 - State Bldg. Const Acct XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Construction 057 - State Bldg. Const Acct XXX - Other State Funding	\$ 2 2	3,188,908 7,432,639 27,395,403	\$	1,709,451	\$ \$ 6,0 2,	- - 019,002 806,238	\$	-	\$	-	\$	- 0 0 0 0 3,188,908 3,188,908 0 0 0 0 35,161,092 31,911,092 0	U98 Bal moved to A02 A02
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Design 057 - State Bldg. Const Acct XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Construction 057 - State Bldg. Const Acct XXX - Other State Funding 147 - Local Funds	\$ 2	3,188,908 7,432,639 27,395,403	\$	1,709,451	\$ <b>\$</b> <b>6,C</b> 2, 3,	- - - 019,002 806,238 212,764	\$	-	\$	-	\$	- 0 0 0 0 3,188,908 3,188,908 0 0 0 0 35,161,092 31,911,092 0	U98 Bal moved to A02 A02
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Design 057 - State Bldg. Const Acct XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Construction 057 - State Bldg. Const Acct XXX - Other State Funding 147 - Local Funds Other Funds & Transfers - Insert Row Here	\$ 2	3,188,908 7,432,639 27,395,403 37,236	\$	<b>1,709,451</b> 1,709,451	\$ 6,0 2, 3, \$ 6,0	- - - 019,002 806,238 212,764	\$	-	\$ \$ \$	-	\$	- 0 0 0 0 3,188,908 3,188,908 0 0 0 3,188,908 0 0 3,188,908 0 0 3,188,908 0 0 35,161,092 31,911,092 0 3,250,000	U98 Bal moved to A02 A02
XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Design 057 - State Bldg. Const Acct XXX - Other State Funding Local Funds Other Funds & Transfers - Insert Row Here Construction 057 - State Bldg. Const Acct XXX - Other State Funding 147 - Local Funds Other Funds & Transfers - Insert Row Here	\$ 2 \$ 2 \$ 30	3,188,908 7,432,639 27,395,403 37,236	\$	<b>1,709,451</b> 1,709,451 <b>1,709,451</b>	\$ <b>\$</b> <b>6,C</b> 2, 3,	- - - - - - - - - - - - - - - - - - -	\$	-	\$ \$ \$	-	\$	- 0 0 0 0 3,188,908 3,188,908 0 0 0 3,188,908 0 0 3,188,908 0 0 3,188,908 0 0 35,161,092 31,911,092 0 3,250,000	U98 Bal moved to A02 A02

4			Details		
	Construction Type	College classroom facilities	Project Administered By	DES	
	% of Bldg. Area that is being remodeled	15%	Art Requirement Applies	Yes	
l	Procurement Method	Design-Bid-Build	Higher Ed Institution	Yes	
l					

	Statistics				
Complete the table below with information from the cost estimate submitted with the predesign study, the cost estimate of the project as funded and the actual cost data to date or at completion. Explain any variances in the Notes column or below.	Estimate at Approved Predesign	Estimate of the Project as Currently Funded	Actuals at Final Completion	Estimate as Currently Funded to Actuals Variance	Notes
Gross Sq Ft (GSF)	54,110	54,110	59,972	5,862.00	
Usable Sq Ft (USF)	38,147	38,147		(38,147.00)	
Space Efficiency (USF/GSF %):	70%	70%	0%	-70%	
Site Work SF:			125,000	125,000	
Demolition SF (provide building names in comments):				-	
MACC/Bid Award COST/GSF	\$ 390.06	\$ 370.74	\$ 337.00	\$ (33.74)	
Construction Subtotal COST/GSF (Includes change orders)	\$ 483.12	\$ 448.19	\$ 445.74	\$ (2.45)	
Mi	lestone Dates				
Predesign Complete	12/1/2018	12/1/2018	4/12/2019	4.5 mo.	OFM approved
Start Design	1/1/2019	1/1/2019	4/13/2019	3.5 mo.	
Bid Due Date		8/20/2020	8/25/2020	0 mo.	
Notice to Proceed	4/1/2020	8/27/2020	10/28/2020	2 mo.	
Substantial Completion	7/1/2022	3/14/2023	8/21/2023	5.5 mo.	Glacier SC 9/6/22. The Actuals to date is SC for Cascade Level 1 Renovation.
Final Acceptance/Project Close-out Date	77172022	3/15/2025	6/30/2025	3.5 mo.	

	Pro	oject Costs				
Complete the table below with information with the predesign study, the cost estimate actual cost data to date or at completion. E column or below.	of the project as funded and the	Cost Estimate at Approved Predesign	Cost Estimate of the Project as Currently Funded	Actual Cost Data at Final Completion	Estimate as Currently Funded to Actuals Variance	Notes
		Acquisition				
	Acquisition Costs Total				\$-	
	Cons	sultant Services				
Pre-Schematic Design Services		274,920	247,134	274,920	\$ 27,786	
AE Basic Service Fee - Construction Docume	ents	1,557,188	1,600,717	2,276,260		
Extra Services - Pre-Bid		1,255,716	905,707	205,983	\$ (699,724)	
AE Basic Service Fee - Bid/Construction/Clo	seout	761,540	710,076	1,151,466		
Other Services - Post Bid		324,712	890,420	408,664	\$ (481,757)	
Design Services Contingency		611,583	450,100	¢ 4 217 202	\$ (450,100)	
	Consultant Services Total	\$ 4,785,659	\$ 4,804,154	\$ 4,317,293	\$ (486,861)	
	C	onstruction				
Site Work		2,756,933	-	1,644,788	\$ 1,644,788.00	
Related Project Costs					\$-	
Facility Construction		18,349,453	20,061,000	18,565,849	\$ (1,495,150.63)	
	Construction Cost (MACC) Subtotal		\$ 20,061,000		\$ 149,637.37	
Construction Contingencies		2,680,113	2,006,100	4,095,159	\$ 2,089,059.10	
Non-Taxable Items		2.254.064	2 104 642	2 426 424	\$ -	
Sales Tax		2,354,864	2,184,643	2,426,121	\$ 241,478.19 \$ -	
					> - \$ -	
	<b>Construction Contracts Total</b>	\$ 26,141,363	\$ 24,251,743	\$ 26,731,918	\$ 2,480,174.66	
		7 20,141,303	<i>¥</i> 24,231,743	<i>¥</i> 20,731,510	<i>¥</i> 2,400,174.00	
	Othe	er Project Costs	<b>I</b>	<b>I</b>	_	
Equipment		4,432,171	4,726,703	2,052,714	\$ (2,673,989)	
Art Work		105,532	98,006	98,006		
Project Management		310,055	464,710	597,952		
Other Costs (describe)		767,974	791,121	225,497		permits, light
	Other Project Costs Total					
Total Project Costs		\$ 36,542,754	\$ 35,136,437	\$ 34,023,380	\$ (1,113,057)	
	Close-	Out Information				
				NOTES		
Number of Change Orders	116					
Total Value of Change Orders	\$4,095,805					
Outstanding Liabilities						
Unsettled Claims						
Additional comments:						
Additional comments: 1. New construction 36,712 GSF and renova	tion of Connects level 4 and 200					
Wa Arts Commission: December 2022 - arty	•			s une.		

